

Technical Report

Product wind resistance, dynamic watertightness and impact resistance testing of a Mechslip Façade for Ash & Lacy Title:

Report No: N950-19-17772





Technical Report

Title: Product wind resistance, dynamic water tightness and impact resistance

testing a Mechslip Façade for Ash & Lacy

Customer: Ash & Lacy, Bromford Lane, West Bromwich

West Midlands, B70 7JJ

Issue date: 03 October 2019

VTC job no.: TR0141-3VH4

Author(s): D. Bennett - Technician

Checked by: N. McDonald – Manager

Authorised by: S. R. Moxon – Operations Director

Distribution: 1 copy to Ash & Lacy (confidential) 1 copy to project file

This report and the results shown and any recommendations or advice made herein is based upon the information, drawings, samples and tests referred to in the report. Where this report relates to a test for which VINCI Technology Centre UK Limited is UKAS accredited, the opinions and interpretations expressed herein are outside the scope of the UKAS accreditation. We confirm that we have exercised all reasonable skill and care in the preparation of this report within the terms of this commission with the client. This approach takes into account the level of resources, manpower, testing and investigations assigned to it as part of the client agreement. We disclaim any responsibility to the client and other parties in respect of any matters outside the scope of our instruction. This report is confidential and privileged to the client, his professional advisers and VINCI Technology Centre UK Limited and we do not accept any responsibility of any nature to third parties to whom the report, or any part thereof, is made known. No such third party may place reliance upon this report. Unless specifically assigned or transferred within the terms of the agreement, we assert and retain all copyright, and other Intellectual Property Rights, in and over the report and its contents.



0057

VINCI Technology Centre UK Limited, Stanbridge Road, Leighton Buzzard, Bedfordshire, LU7 4QH

Registered Office, Watford. Registered No. 05640885 England.

Tel. 0333 5669000

email info@technology-centre.co.uk
web www.technology-centre.co.uk

© Technology Centre



CONTENTS

1	INTRODUCTION	4
2	SUMMARY AND CLASSIFICATION OF TEST RESULTS	5
3	DESCRIPTION OF TEST SAMPLE	6
4	TEST RIG GENERAL ARRANGEMENT	10
5	TEST SEQUENCE	11
6	WIND RESISTANCE TESTING	12
7	WATERTIGHTNESS TESTING	17
8	IMPACT TESTING	19
9	APPENDIX – ASH & LACY TECHNICAL REPORT	31



1 INTRODUCTION

This report describes tests carried out at VINCI Technology Centre UK Limited at the request of Ash & Lacy.

The test sample consisted of a sample of a Mechslip Façade manufactured by Ash & Lacy.

The tests were carried out on 28 August 2019 and were to determine the wind, water and impact resistance of the test sample. The test methods were in accordance with the CWCT Standard Test Methods for building envelopes, 2005, for:

Wind resistance – serviceability & safety.

Watertightness – dynamic pressure.

Impact resistance.

The testing was carried out in accordance with Technology Centre Method Statement C7510MS rev 0.

This test report relates only to the actual sample as tested and described herein.

The results are valid only for sample(s) tested and the conditions under which the tests were conducted.

The long-term durability of the façade system is not assessed by these test methods.

VINCI Technology Centre UK Limited is accredited to ISO/IEC 17025:2017 by the United Kingdom Accreditation Service as UKAS Testing Laboratory No. 0057.

VINCI Technology Centre UK Limited is Notified Body No. 1766.

VINCI Technology Centre UK Limited is certified by BSI for:

- ISO 9001:2008 Quality Management System,
- ISO 14001:2004 Environmental Management System,
- BS OHSAS 18001:2007 Occupational Health and Safety Management System.

The tests were witnessed by:

Y. Tian - Ash & Lacy
L. Evans - Ash & Lacy
J. Evans - Ash & Lacy
A. Beament-Leferne- Ash & Lacy
A. Batterham - Ibstock
M. Simevnouiny - Ibstock



2 SUMMARY AND CLASSIFICATION OF TEST RESULTS

The following summarises the results of the tests carried out. For full details refer to Sections 6, 7 and 8.

2.1 SUMMARY OF TEST RESULTS

TABLE 1

Date	Test number	Test description	Result
28 August 2019	1	Wind resistance – serviceability	Pass
28 August 2019	2	Wind resistance – safety	Pass
28 August 2019	3	Watertightness - dynamic	Pass
28 August 2019	4	Impact resistance	Pass

2.2 CLASSIFICATION

TABLE 2

Test	Standard	Classification / Declared value
Wind resistance	CWCT	±2400 pascals serviceability ±3600 pascals safety
Watertightness - dynamic	CWCT	600 pascals
Impact resistance	CWCT TN76	See section 8.4



3 DESCRIPTION OF TEST SAMPLE

3.1 GENERAL ARRANGEMENT


The sample was as shown in the photo below and the Ash & Lacy technical report included as an appendix to this report.

The test sample measured 5.0 m high by 5.0 m wide.

The sample was mounted on a backing wall supplied by Technology Centre, comprising of 100 x 100 m angle and RCM boards.

PHOTO 0030

TEST SAMPLE ELEVATION



3.2 CONTROLLED DISMANTLING

During the dismantling of the sample no discrepancies from the drawings were found.



TEST SAMPLE DURING DISMANTLE



PHOTO 0182

SUPPORT BRACKET





SUPPORT BRACKET



PHOTO 0185

VIEW LOOKING DOWN INTO CAVITY





TEST SAMPLE DURING DISMANTLE



PHOTO 0239

TEST SAMPLE DURING DISMANTLE






4 TEST RIG GENERAL ARRANGEMENT

The test sample was mounted on a rigid test rig with support steelwork designed to simulate the on-site/project conditions. The test rig comprised a well sealed chamber, fabricated from steel and plywood. A door was provided to allow access to the chamber. Representatives of Ash & Lacy installed the sample on the test rig. See Figure 1.

FIGURE 1

TEST RIG SCHEMATIC ARRANGEMENT



SECTION THROUGH TEST RIG



5 TEST SEQUENCE

The test sequence was as follows:

- (1) Wind resistance serviceability
- (2) Wind resistance safety
- (3) Watertightness dynamic
- (4) Impact resistance



6 WIND RESISTANCE TESTING

6.1 INSTRUMENTATION

6.1.1 Pressure

One static pressure tapping was provided to measure the chamber pressure and was located so that the readings were unaffected by the velocity of the air supply into or out of the chamber.

A pressure transducer, capable of measuring rapid changes in pressure to within 2% was used to measure the differential pressure across the sample.

6.1.2 Deflection

Displacement transducers were used to measure the deflection of principle framing members to an accuracy of 0.1 mm. The gauges were set normal to the sample framework at midspan and as near to the supports of the members as possible and installed in such a way that the measurements were not influenced by the application of pressure or other loading to the sample. The gauges were located at the positions shown in Figure 2.

6.1.3 Temperature

Platinum resistance thermometers (PRT) were used to measure air temperatures to within 1°C.

6.1.4 General

Electronic instrument measurements were scanned by a computer controlled data logger, which also processed and stored the results.

All measuring instruments and relevant test equipment were calibrated and traceable to national standards.

6.2 FAN

The air supply system comprised a variable speed centrifugal fan and associated ducting and control valves to create positive and negative static pressure differentials. The fan provided essentially constant air flow at the fixed pressure for the period required by the tests and was capable of pressurising at a rate of approximately 600 pascals in one second.

6.3 PROCEDURE

6.3.1 Wind Resistance - serviceability

Three positive pressure differential pulses of 1200 pascals were applied to prepare the sample. The displacement transducers were then zeroed.

The sample was subjected to one positive pressure differential pulse from 0 to 2400 pascals to 0. The pressure was increased in four equal increments each maintained for 15 ±5 seconds. Displacement readings were taken at each increment. Residual deformations were measured on the pressure returning to zero.

Any damage or functional defects were recorded.

The test was then repeated using a negative pressure of -2400 pascals.



6.3.2 Wind Resistance – safety

Three positive pressure differential pulses of 1200 pascals were applied to prepare the sample. The displacement transducers were then zeroed.

The sample was subjected to one positive pressure differential pulse from 0 to 3600 pascals to 0. The pressure was increased as rapidly as possible but not in less than 1 second and maintained for 15 ±5 seconds. Displacement readings were taken at peak pressure. Residual deformations were measured on the pressure returning to zero.


Any damage or functional defects were recorded.

The test was then repeated using a negative pressure of –3600 pascals.

FIGURE 2

DEFLECTION GAUGE LOCATIONS

External View



Deflection gauge



6.4 PASS/FAIL CRITERIA

6.4.1 Calculation of permissible deflection

Serviceability Test TABLE 3

Gauge number	Member	Span (L) (mm)	Permissible deflection (mm)	Permissible residual deformation
3	Vertical rail	600	L/200 = 3.0	1 mm

Safety Test TABLE 4

Gauge number	Member	Span (L) (mm)	Permissible deflection (mm)	Permissible residual deformation
3	Vertical rail	600	n/a	L/500 = 1.2 mm

6.5 RESULTS

Test 1 (serviceability) Date: 28 August 2019

The deflections measured during the wind resistance test, at the positions shown in Figure 2, are shown in Tables 7 and 8.

Summary:

Serviceability Test TABLE 5

Gauge number	Member	Pressure differential (Pa)	Measured deflection (mm)	Residual deformation (mm)
3	Vertical rail	2410 -2402	0.2 -0.2	0.0 0.0

No damage to the test sample was observed.

Ambient temperature = 21°C Chamber temperature = 22°C



Test 2 (safety) Date: 28 August 2019

The deflections measured during the structural safety test, at the positions shown in Figure 2, are shown in Table 9.

Summary

Safety Test TABLE 6

Gauge number	Member	Pressure differential (Pa)	Measured deflection (mm)	Residual deformation (mm)
3	Vertical rail	3601 -3614	0.2 -0.2	0.0 0.0

No damage to the sample was observed.

Ambient temperature = 21°C Chamber temperature = 23°C

TABLE 7

WIND RESISTANCE - POSITIVE SERVICEABILITY TEST RESULTS

Position	Pressure (pascals) / Deflection (mm)					
	611	1209	1817	2410	Residual	
1	0.3	0.6	1.0	1.3	0.1	
2	0.3	0.5	0.8	1.1	0.1	
3	0.3	0.5	0.7	1.0	0.1	
4	0.2	0.3	0.5	0.7	0.1	
5	0.2	0.3	0.4	0.6	0.1	
3 *	0.0	0.1	0.1	0.2	0.0	

^{*} Mid-span reading adjusted between end support readings



TABLE 8

WIND RESISTANCE - NEGATIVE SERVICEABILITY TEST RESULTS

Position	Pressure (pascals) / Deflection (mm)					
	605	1200	1799	2402	Residual	
1	-0.4	-0.7	-1.1	-2.1	-0.5	
2	-0.3	0.6	-0.9	-1.5	-0.2	
3	-0.3	-0.6	-0.9	-1.4	-0.3	
4	-0.2	-0.4	-0.6	-1.0	-0.2	
5	-0.2	-0.4	-0.6	-0.9	-0.1	
3 *	-0.1	-0.1	-0.1	-0.2	0.0	

^{*} Mid-span reading adjusted between end support readings

TABLE 9

WIND RESISTANCE - SAFETY TEST RESULTS

Position	Pressure (pascals) / Deflection (mm)					
	3601 Residual		-3614	Residual		
1	2.1	0.1	-3.0	-0.2		
2	1.9	0.0	-2.2	-0.2		
3	1.6	0.1	-2.1	-0.1		
4	1.0	0.0	-1.6	-0.1		
5	0.9	0.0	-1.5	-0.1		
3 *	0.2	0.0	-0.2	0.0		

^{*} Mid-span reading adjusted between end support readings



7 WATERTIGHTNESS TESTING

7.1 INSTRUMENTATION

7.1.1 Pressure

One static pressure tapping was provided to measure the chamber pressure and was located so that the readings were unaffected by the velocity of the air supply into or out of the chamber.

A pressure transducer, capable of measuring rapid changes in pressure to within 2% was used to measure the differential pressure across the sample.

7.1.2 Water Flow

An in-line water flow meter was used to measure water supplied to the spray gantry to within 5%.

7.1.3 Temperature

Platinum resistance thermometers (PRT) were used to measure air and water temperatures to within 1°C.

7.1.4 General

Electronic instrument measurements were scanned by a computer controlled data logger, which also processed and stored the results.

All measuring instruments and relevant test equipment were calibrated and traceable to national standards.

7.2 FAN

A wind generator was mounted adjacent to the external face of the sample and used to create positive pressure differentials during dynamic testing. The wind generator comprised a piston type aero-engine fitted with 4 m diameter contra-rotating propellers.

7.3 WATER SPRAY

The water spray system comprised nozzles spaced on a uniform grid not more than 700 mm apart and mounted approximately 400 mm from the face of the sample. The nozzles provided a full-cone pattern with a spray angle between 90° and 120°. The spray system delivered water uniformly against the exterior surface of the sample.

7.4 PROCEDURE

Water was sprayed onto the sample using the method described above at a flow rate of at least 3.4 litres/m²/minute.

The aero-engine was used to subject the sample to wind of sufficient velocity to produce average deflections in the principle framing members equal to those produced by a static pressure differential of 600 pascals. These conditions were maintained for 15 minutes. Throughout the test the inside of the sample was examined for water penetration.



7.5 PASS/FAIL CRITERIA

There shall be no water penetration to the internal face of the backing wall throughout testing. At the completion of the test there shall be no standing water in locations intended to remain dry.

7.6 RESULTS

<u>Test 3</u> Date: 28 August 2019

Water was observed down the back of the bricks.

The water drained out at the base of the cavity.

No water penetration was observed around the window perimeter or through the backing wall.

Chamber temperature = 24°C Ambient temperature = 23°C Water temperature = 19°C



8 IMPACT TESTING

8.1 IMPACTOR

8.1.1 Soft body

The soft body impactor comprised a canvas spherical/conical bag 400 mm in diameter filled with 3 mm diameter glass spheres with a total mass of 50 kg suspended from a cord at least 3 m long.

8.1.2 Hard body

The hard body impactor was a solid steel ball of 50 mm or 62.5 mm diameter and approximate mass of 0.5 kg or 1.0 kg.

8.2 PROCEDURE (CWCT TN76)

8.2.1 Soft body

The impactor almost touched the face of the sample when at rest. It was swung in a pendular movement to hit the sample normal to its face. The test was performed at the locations shown in Figure 3. The impact energies were 120 Nm for serviceability and 350 Nm and 500 Nm for safety.

8.2.2 Hard body

The impactor almost touched the face of the sample when at rest. It was swung in a pendular movement to hit the sample normal to its face. The test was performed at the locations shown in Figure 3. The impact energies were 3 Nm, 6 Nm and 10 Nm.

8.3 PASS/FAIL CRITERIA

Note: Tables 1 to 2 are taken from CWCT TN76.



Table 1 - Classes for serviceability performance

Class	Definition	Explanation/Examples
1	No damage.	No damage visible from 1m, and Any damage visible from closer then 1m unlikely to lead to significant deterioration.
2	Surface damage of an aesthetic nature which is unlikely to require remedial action.	Dents or distortion of panels not visible from more than 5m (note visibility of damage will depend on surface finish and lighting conditions – damage will generally be more visible on reflective surfaces), and
		Any damage visible from closer than 5m unlikely to lead to significant deterioration.
3	Damage that may require remedial action or replacement of components to maintain appearance or long term performance but does not require immediate action.	Dents or distortion of panels visible from more than 5m, or Spalling of edges of panels of brittle materials, or Damage to finishes that may lead to deterioration of the substrate.
4	Damage requiring immediate action to maintain appearance or performance.	Significant cracks in brittle materials e.g. cracks that may lead to parts of tile falling away subsequent to test, or
	Remedial action may include replacement of a panel but does not require dismantling or replacement of supporting structure.	Fracture of panels causing significant amounts of material to fall away during test.
5	Damage requiring more extensive replacement than 4.	Buckling of support rails.



Table 2 - Classes for safety performance

Class	Explanation/examples
Negligible risk	No material dislodged during test, and
	No damage likely to lead to materials falling subsequent to test, and
	No sharp edges produced that would be likely to cause severe injury to a person during impact, and
	Cladding not penetrated by impactor.
Low risk	Maximum mass of falling particle 50g, and
	Maximum mass of particle that may fall subsequent to impact 50g, and
	No sharp edges produced that would be likely to cause severe injury during impact.
Moderate risk	Maximum mass of falling particle less than 500g, and
	Maximum mass of particle that may fall subsequent to impact less than 500g, and
	Cladding not penetrated by impact, and
	No sharp edges produced that would be likely to cause severe injury during impact.
High risk	Maximum mass of falling particle greater than 500g, or
	Cladding penetrated by impact, or
	Sharp edges produced that would be likely to cause severe injury during impact.



8.4 RESULTS

<u>Test 4</u> Date: 28 August 2019


The impact test results are shown in Table 10.

Ambient temperature = 23°C

FIGURE 3

IMPACT TEST LOCATIONS

External View



Soft body impact

Hard body impact



TABLE 10

IMPACT RESISTANCE TEST RESULTS

Impact location	Impact energy (Nm)	Observations	Classification
1	120 x 3	No damage observed	Class 1
	350	No damage observed	Negligible risk
	500	No damage observed	Negligible risk
2	120 x 3	No damage observed	Class 1
	350	No damage observed	Negligible risk
	500	Minor mortar cracks	Negligible risk
3	120 x 3	No damage observed	Class 1
	350	No damage observed	Negligible risk
	500	No damage observed	Negligible risk
4	3	No damage observed	Class 1 / Negligible risk
	6	Minor crack in mortar	Class 1
	10	Minor crack in mortar	Class 1 / Negligible risk
5	3	Minor crack in mortar	Class 1 / Negligible risk
	6	Minor crack in brick	Class 1
	10	No damage observed	Class 1 / Negligible risk
6	3	No damage observed	Class 1 / Negligible risk
	6	No damage observed	Class 1
	10	Small crack in corner of brick	Class 1 / Negligible risk
7	10	Small crack in brick surface	Class 1 / Negligible risk
8	10	Crack in brick return	Class 2 / Negligible risk



SOFT BODY IMPACT




PHOTO 0145

SOFT BODY IMPACT





SOFT BODY IMPACT



PHOTO 0148

SOFT BODY IMPACT



Page 25 of 31



SOFT BODY IMPACT



PHOTO 0152





HARD BODY IMPACT





PHOTO 0154





HARD BODY IMPACT





PHOTO 0156





HARD BODY IMPACT



PHOTO 0170



Page 29 of 31







9 APPENDIX - ASH & LACY TECHNICAL REPORT

The following 27	unnumbered pa	ges are copi	es of Ash &	Lacy Façade	product develo	pment
technical report V	5.0 dated 06/08	2019.				

END OF REPORT



Ash & Lacy Façade

PRODUCT DEVELOPMENT TECHNICAL REPORT

ED REF: ED-Facade-1823

Mechslip CWCT Test Set Up And Procedure

V5.0 06/08/2019



VERSION HISTORY

Below is recorded the revision history of this document;

Version	Ву	Date	Description
1.0	YT	31/5/2019	First Issue
2.0	YT	3/6/2019	Update the movement joint based on NHBC comments
3.0	YT	6/6/2019	Change the window return brick length from 80 mm to 102.5 mm, and add framing drawing in the document
4.0	YT	18/6/2019	Amend the bracket centre around window and correct the mistake for the bracket reference
4.1	YT	18/6/2019	Correct bracket reference on the drawing
5.0	YT	6/8/2019	Correct bracket and brick rail fixing reference on the material list

EXECUTIVE SUMMARY

This report summarised test sequence and sample drawings for Mechslip CWCT test, which will be used as CWCT assessment and panel installation.

Report Prepared by	Report Checked by	
Name:	Name:	
Position:	Position:	
Signature:	Signature:	
Date:	Date:	
Managers Approval to Issue		
Signature:		
Date:		

All rights reserved. The information contained in this report may not be reproduced or used in any manner whatsoever without the express written permission of Ash and Lacy Building Systems Ltd.

This report shall not be reproduced except in full without express written permission from Ash and Lacy Building System Ltd.

1. Background

This document summarised Mechslip brick layout, features in the systems, supporting system for CWCT test based on discussion with BBA, NHBC and testing house Vinci. The test result is the part of the technical assessment for BBA certificate.

2. Test Method

The testing will be in accordance with CWCT Standard for systemised building envelopes. The detailed test sequence is given below.

3. Test sequence:

For rainscreen system, the test sequence is referred to Section 8.12.2 Standard Sequence B. Based on the technical note in the standard, technical help conversation with CWCT on 31/5/2019, and test house recommendation (Vinci Quote Q20226), the air permeability and water penetration resistance-static tests are mainly for the backing wall system, which are not applicable for the ventilated rainscreen system. After consideration of the actual application of the system, the test sequence is listed as:

- 1) Wind resistance serviceability
- 2) Watertightness dynamic
- 3) Wind resistance safety
- 4) Impact resistance
- 5) Controlled dismantle, inspect and record

4. Test Sample


Mechslip brick slip system will be tested on the test rig in Vinci Technology Centre. The overall sample area is about approximately 5 m high by 5 m wide. The test sample includes features as:

- Test area: approximately 5 m X 5 m
- Brick layout: vertical & horizontal
- Brick thickness: 28 mm and 48 mm
- About 1.0 m (W) X 1.1 m (H) window installed in the test with
- Window return: brick return
- Window head: flashing return
- Window cill: flashing cill

- 10 mm horizontal joint included
- 10 mm vertical joint included
- Soldier course brick
- The bracket centre: 600 mm max
- Rail centre: 600 mm rail max
- Typical rail: AXL-L40X60X2.2
- Bracket for horizontal brick: AXL-HB300S and AXL-HB300D
- Bracket for vertical brick: AXL-HB270S+AXL-HDB80 adaptor and AXL-HB270D+AXL-HDB80

More details can be found in the sample drawing attached.

Part 1: Frame			Part 2: Brick Rail &	Brick Snacer	for Mechslin	
Ref	Length (mm)	Qty	Name	Drawing No	Length (mm)	Qty
AXL-L60X40X2.2	6000	2	Brick Rail	A42	2925	45
AXL-L60X40X2.2	2475	15	Brick Rail	A42 A42	2445	26
AXL-L60X40X2.2	2042	5	Brick Rail	A42 A42	2015	32
AXL-L60X40X2.2	1170	2	Brick Rail	A42 A42	1065	
	748	2	Brick Rail	A42 A42	742	17
AXL-L60X40X2.2	555	10	Brick Rail			
AXL-L60X40X2.2				A42	215	38
AXL-L60X40X2.2	534	2	Brick Rail	A42	72	32
AXL-L60X40X2.2	355	2	Brick Start Rail	A43	2925	5
AXL-L60X40X2.2	40	40	Brick Start Rail	A43	2445	1
AXL-HB300S-TP		52	Brick Start Rail	A43	2015	1
AXL-HB300D-TP		40	Brick Start Rail	A43	1117	1
AXL-HB270S-TP		12	Brick Start Rail	A43	215	1
AXL-HB270D-TP		12	Brick Top Rail	A44	2925	3
AXL-HB80D	1	20	Brick Top Rail	A44	2445	1
			Brick Top Rail	A44 A44	2015	1
			Brick Top Rail		1117	
			Brick Top Rail	A44	215	1 200
			Brick Spacer	A45		1300
			Brick Spacer-Curved	A60		300
Part 3: Window Steel Frame			Part 4: Accessories			
Ref	Length (mm)	Qty	Name	Drawing No	Length (mm)	Qty
				ED-Façade-		
AU154070200	1400	2	Z120X345X120X2	1823M.3-1	2500	8
				ED-Façade-		
AC150070200	1000	2	Angle L30X20X2.0	1823M.3-2	2015	1
				ED-Façade-		
AC150070200	1320	2	Window head	1823M.3-3	1060	1
				ED-Façade-		
AHC88L		6	Window cill	1823M.3-4	1060	1
				ED-Façade-		
			Window cill support	1823M.3-5	1060	1
Part 5: Fixings			Part 7: Mechslip Bri	ick		
Ref	Qty		Name	Qty		
	-5.7		Full Brick			
SS-LS22	1000		28X65X215 mm	1300		
			Half Brick			
BM-LS25	500		28X65X102.5	120		
			Left Corner (28			
BM-LS55	500		mm brick)	20		
2000	300		Right Corner (28	20		
LP-BM-LS28	200		mm brick)	20		
LI -DIVI-LJZO	200		Full Brick	20		
				200		
		_	48X65X215 mm	300		
Part 6: One UPVC		-				
Window Frame Op	enning with 10	62 mm	Half Brick			
W X 1197 mm H			48X65X102.5	40		



Material List

- 1. AXL-HB300S-TP bracket
- 2. AXL-HB300D-TP Bracket
- 3. AXL-L60X40X2.2 Rail
- 4. Mechslip Brick with 28 mm thick
- 5. SFS Windlow Frame
- 6. Mechslip Brick with 48 mm thick
- 7. AXL-HB270D-TP + HDB80 Bracket
- 8. AXL-HB270S-TP + HDB80 Bracket
- 9 Flashing

FACADE

General Note

All drawings to be read in conjunction with architects and engineers drawings.

Do not scale this drawing - If in doubt contact the Tec

VI dimensions to be confirmed prior to commencement

is the customers responsibility to ensure that Ash & L

Drawing errors or omissions are to be reported an

Drawings will be issued for construction once Approx

This drawing is copyright, reproduction or duplication or this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.



Proposal




BROMFORD LANE WEST BROMWICH WEST MIDLANDS 870 733 TEL: 0121 525 1444 OPTION:E FAX: 0121 525 3444 WWW.ASHANDLACY.COM



Mechslip- CWCT Test Brick Layout -1

ED-Facade-1823M.1-1

wn By: Checked By: Date : 20/5/2019
le : NTS @ N/A




D-D View

All drawings to be read in conjunction with architects and engineers drawings.

All dimensions to be confirmed prior to commanufacture.

Drawlings will be Issued for construction once Approved, Do not proceed with construction until this drawling clearly states "CONSTRUCTION ISSUE"

This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.



Drawing Status:
Approval




BROMFORD LANE WEST BROMWICH WEST MIDLANDS B70 733 TEL: 0121 525 1444 OPTION:8 FAX: 0121 525 3444 WWW.ASHANDLACY.COM


Client: Ash & Lacy Ltd. ED-Facade-1823 Drawing Title : Mechslip CWCT Test Brick Layout -2 Date : 20/5/2019

Scale: NTS @ N/A


ED-Facade-1823M.1-2




Top of Horizontal Brick



Top of Vertical Brick



Bottom of Horizontal Brick



Bottom of Vertical Brick

General Notes:

All drawings to be read in conjunction with architects engineers drawings.

Do not scale this drawing - If in doubt contact the Tec

All dimensions to be confirmed prior to commencemer manufacture.

It is the customers responsibility to ensure that Ash & La products are correctly installed and that they are suitable

Drawing errors or omissions are to be reported and

Drawings will be issued for construction once Approve Do not proceed with construction until this drawing de-

This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Buildin Systems Ltd is prohibited.

С				
8				
٨				
Rev	Description	Drawn	Checked	Date

Proposal



BROMFORD LANE WEST BROMWICH WEST MIDLANDS B70 733 TEL: 0121 525 1444 OPTION: E03: 0121 525 3444 WANTASHANDI ACCION


	0 /JJ TEL: 0121 S 3444 W/W/W.ASH/				
Clent: Ash & La	ıcy Ltd.				
Project:					
ED-Facade-1823					
Mechsilp CWCT Test Brick Layout - 3					
Drawn But	Charked But	Date			


 Drawn By:
 Checked By:
 Date:


 YT
 20/5/2019


 Scale:
 NTS @ A1

Drewing No : Rev: ED-Facade-1823M.1-3 [-]









Standard brick and solider brick joint

FACADE

General Notes:

All drawings to be read in conjunction with architect engineers drawings.

Office.

All dimensions to be confirmed prior to commencemen manufacture.

the customers responsibility to ensure that Ash & La ducts are correctly installed and that they are suitable

Drawing errors or omissions are to be reported an checked with the Technical Office.

Drawings will be issued for construction once Approv
Do not proceed with construction until this drawing of
states "CONSTRUCTION ISSUE"

This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.

· Car	Desiration.	COM	UNIVERS	Og A
Rev	Description	Dozen	Checked	Date
A	Amend bracket center around window	YT		14/06
В				
С				

Proposal




BROMFORD LANE WEST BROMWICH WEST MIDLANDS 870 733 TEL: 0121 525 1444 OPTION 8 FAX: 0121 525 3444 WWW.ASHANDLACY.COM

	lent: Ash & Lacy Ltd
Pr	oject :
	ED-Facade-1823
	awing Title: Mechs li p CWCT Test


Mechslip CWCT Test
Brick Layout - 4

Drawn By: Checked By: Date:


П	YT		21	0/5/2019
ı	Scale: NTS	@ A1		
ı	Drawing No :	do 1001	20.4.4.4	Rev:
ı	Prawing No :	le-1823	RM 1-4	Rev:




Vertical Movement Joint (D-D View)
(Between Horizontal 28 mm brick and vertical 28 brick)




Vertical Movement Joint (E-E View)
(Between horizontal 28 mm brick and horizontal 48 mm brick)




Horizontal Movement Joint (B-B View)
(Between Horizontal 28 mm brick and horizontal 28 brick)



Horizontal Movement Joint (A-A View) (Between vertical 28 mm brick and horizontal 48 mm brick)



FACADE



All drawings to be read in conjunction with architects and

This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.



Proposal




BROMFORD LANE WEST BROMWICH WEST MIDLANDS B70 733 TEL: 0121 525 1444 OPTION:E FAX: 0121 525 3444 WWW.ASHANDLACY.COM

Ash & Lacy Ltd. ED-Facade-1823 Mechslip- CWCT Test Frame Layout -1

Date : 20/5/2019

ED-Facade-1823M.2-1



D-D View

All drawings to be read in conjunction with architects and engineers drawings.

All dimensions to be confirmed prior to commencement of manufacture.

Drawings will be issued for construction once Approved, Do not proceed with construction until this drawing clearly states "CONSTRUCTION ISSUE"

This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.



Drawing Status:
Approval





BROMFORD LANE WEST BROMWICH WEST MIDLANDS B70 733 TEL: 0121 525 1444 OPTION:8 FAX: 0121 525 3444 WWW.ASHANDLACY.COM


Client: Ash & Lacy Ltd. ED-Facade-1823 Drawing Title : Mechslip CWCT Test Frame Layout -2 Date : 20/5/2019

Scale: NTS @ N/A


ED-Facade-1823M.2-2









Top of Vertical Brick




Bottom of Horizontal Brick



Bottom of Vertical Brick



Joint for Horizontal Brick & Horizontal Brick



Joint for Horizontal Brick & Vertical Brick



Systems Ltd is prohibited.



Proposal





BROMFORD LANE WEST BROMWICH WEST MIDLANDS B70 7JJ TEL: 0121 525 1444 OPTIONS FAX: 0121 525 3444 WWW ASHANDLACY.COM




ED-Facade-1823M.2-3


Scale: NTS @ A1











D-D View

General Note

All drawings to be read in conjunction with architects and engineers drawings.

Do not scale this drawing - If in doubt contact the Tech


All dimensions to be confirmed prior to commencement of manufacture.

It is the customers responsibility to ensure that Ash & La products are correctly installed and that they are sultable for the customers particular requirement and application.

Drawing errors or omissions are to be reported an checked with the Technical Office.

Drawings will be Issued for construction once Approved, Do not proceed with construction until this drawing clearly states "CONSTRUCTION ISSUE"

This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.



Proposal




BROMFORD LANE WEST BROMWICH WEST MIDLANDS B70 73J TEL: 0121 525 1444 OPTION:6 FAX: 0121 525 3444 WWW.ASHANDLACY.COM



Scale: NTS @ A1

Drawing No:

ED-Facade-1823M.2-6



This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.

awings will be issued for construction once Approved, not proceed with construction until this drawing clearly tes "CONSTRUCTION ISSUE"

It is the customers responsibility to ensure that Ash & Lac products are correctly installed and that they are suitable for the customers particular requirement and application. Drawing errors or omissions are to be reported and shecked with the Technical Office.

All dimensions to be confirmed prior to com nanufacture. Do not scale this drawing - If in doubt on the control of the cont

FACADE

Material: alum 1050H14 Thickness 2 mm

Length: 2500 mm Finish: PPC RAL2013


ASH & LACY

ED-Facade-1823 Ash & Lacy Ltd.

Mechslip CWCT Test
Accessory - Z120X345X120X2

Drawn By: Checked By: Date: 20/5/2019
Scale: NTS @ A1

D-Facade-1823M.3-1 | [-]



This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.

Drawing errors or ornissions are to be reported and checked with the Technical Office.

Forwings will be issued for construction once Approved, Do not proceed with construction until this drawing clearly states "CONSTRUCTION ISSUE"

All dimensions to be confirmed prior to cor manufacture. Do not scale this drawing - If in doubt on Office.


FACADE

- Material: alum 1050H14
 Thickness 2 mm
 Length: 2015 mm
 Finish: mill finish



BROMFORD LANE WEST BROMWICH WEST MIDLANDS 870 73J TEL: DI21 525 1444 OPT FAX: DI21 525 3444 WWW.ASHANDLACY.CC	ASH & LACY	

Scale: NTS @ A1	Drawn By: YT	Drawing Title: Mechsllp Accessor	Project: ED-Facade-1823	Ash & Lacy Ltd
@ A1	Checked By:	awing Title: Mechslip CWCT Test Accessory - L30X20X2	÷1823	lcy Ltd.
Ф	Date : 20/5/2019	X2 *		



This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lecy Building Systems Ltd is prohibited.

Drawing errors or omissions are to be reported and shecked with the Technical Office.

awings will be issued for construction once Approved, not proceed with construction until this drawing clearly tes "CONSTRUCTION ISSUE"

All dimensions to be confirmed prior to com nanufacture. Do not scale this drawing - If in doubt on the control of the cont

FACADE

Material: alum 1050H14 Thickness 3 mm

Length: 1060 mm


Finish: PPC RAL2013

	8	>	00	0	
Proposal	Description				
	Distant				
	Checked				
- 1	-				

ASH & LACY

waving Title:
Mechsilp CWCT Test
Accessory - Window Head ED-Facade-1823 Ash & Lacy Ltd.

Drawn By: Checked By: Date: 20/5/2019
Scale: NTS @ A1



ω N -

FACADE


All dimensions to be confirmed prior to com nanufacture.

awing errors or omissions are to be reported and scked with the Technical Office.

This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.

Drawing Title:
Mechslip CWCT Test
Accessory - Window Cil cale: NTS @ A1 ED-Facade-1823 Ash & Lacy Ltd.

ASH & LACY



This drawing is copyright, reproduction or duplication of this drawing without the consent of Ash & Lacy Building Systems Ltd is prohibited.

rawing errors or omissions are to be reported and hecked with the Technical Office.

whigs will be Issued for construction once Approved, not proceed with construction until this drawing clearly les "CONSTRUCTION ISSUE"

All dimensions to be confirmed prior to com nanufacture. Do not scale this drawing - If in doubt on the control of the cont

FACADE

Material: alum 1050H14 Thickness 3 mm

Length: 1060 mm


Finish: Mill finish

		8	>
	Proposal	Description	
i II	ΙI	Disyon	
< ■	Ιl	Checked	
	ıl	-	ΙП

Drawing Title: Mechsllp CWCT Test	ED-Facade-1823	Project:	Ash & Lacy Ltd.	BROMFORD LANE WEST BROMWICH WEST MIDLANDS 870 733 TEL: DIE! 565 1444 OPTIONS FAX: DIE! 565 3444 WWW.ASHANDLACY.COM	

Accessory - Window CIII Support

cale: NTS @ A1





Section Properties:


- 1. Area: 205.8 mm²
- 2. Weight: 0.556 kg/m
- 3. Moment of Inertia X: 78271.5 mm⁴
- 4. Moment of Inertia Y: 28704.5 mm⁴


Tech Note:

- 1. Material: Alum 6063T6 with mechanical properties applied to BS EN755-2:2016
- 2. Profile dimension tolerance applied to BS EN 755-9:2016 unless stated on the drawing
- 3. Standard extrusion length 3000 mm 4850 mm 6000 mm
- 4. Remove sharp corner with 0.5 mm R










Bracket Ref	L (mm)	Components in Assembly
HB090S-TP	90	HB90S+TP80L
HB120S-TP	120	HB120S+TP80L
HB150S-TP	150	HB150S+TP80L
HB180S-TP	180	HB180S+TP80L
HB210S-TP	210	HB210S+TP80L
HB240S-TP	240	HB240S+TP80L
HB270S-TP	270	HB270S+TP80L
HB300S-TP	300	HB300S+TP80L




Rev	Description	Drawn	Check	Date
Α	Development version	YT		09/0 201
В	Update Tech Info	YT		02/0 201
С				



Drawing Status: Construction	
Cilent: Internal	
Project: ED-Tech-1602	
Drawlng No: B42	Rev: B







Bracket Ref	L (mm)	Components in Assembly
HB090D-TP	90	HB90D+TP160L
HB120D-TP	120	HB120D+TP160L
HB150D-TP	150	HB150D+TP160L
HB180D-TP	180	HB180D+TP160L
HB210D-TP	210	HB210D+TP160L
HB240D-TP	240	HB240D+TP160L
HB270D-TP	270	HB270D-TP160L
HB300D-TP	300	HB300D-TP160L




Rev	Description	Drawn	Check	Date
А	Development version	ΥT		09/05/ 2016
В	Update Tech Info	YT		02/05/ 2017
С				



Drawing Status: Construction	
Cilent: Internal	
Project: ED-Tech-1602	
Drawing No:	Rev: B



- 1. Material: Alum 6063T6 with mechanical properties applied to BS EN 755-2:2016
- 2. Profile dimension tolerance applied to BS EN 755-9:2016
- 3. Overall dimension tolerance ±1 mm





Ash & Lacy Building Systems

Bromford Lane West Bromwich West Midlands B70 7JJ

Tel: +44 (0) 121 525 1444

Fax: +44 (0) 121 525 3444

E-mail: sales@ashandlacy.com





VINCI Technology Centre UK Limited Stanbridge Road Leighton Buzzard Bedfordshire LU7 4QH UK

0333 5669000

info@technology-centre.co.uk

www.technology-centre.co.uk